



AM SERIES BOILER INSTALLATION FORM

Please complete **one (1) form for each SITE** containing AM Series **BOILERS**. Return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Location

Installation Name: _____ SST Technician: _____
Street Address: _____ Company: _____
City, State, Zip: _____ Phone #: _____
AERCO Sales Rep: _____

Registered Equipment Classification

399B 500B 750B 1000B

Serial #s	_____	_____	_____	_____
(Add additional	_____	_____	_____	_____
in Notes if	_____	_____	_____	_____
needed)	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____
	_____	_____	_____	_____

General Installation

- Is the relief valve piped to drain or within 12" of floor? Yes No
- Is the condensate disposal system adequately sized and does it drain properly? Yes No
- Is the condensate disposal system installed in accordance with the instructions in the latest version of the AERCO O&M? Yes No
- Is there an electrical service switch at the unit? Yes No
- Is there any electrical conduit or piping attached to the unit's sheet metal? Yes No
- Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers? Yes No
- Is there an adequately sized condensate neutralizer kit installed? Yes No
 - If No, why not? _____
- Have all electrical components been verified for proper grounding? Yes No
- Has all communication wire been properly shielded? Yes No
- Does condensate gravity drain? Yes No
- Is a condensate pump used? Yes No

Boiler Gas Supply

The questions below are related to the information in the AM Series Gas Supply Application Guide, GF-146-G

1. Type of Gas Supply: Natural Gas Propane
2. What is the static gas supply pressure to the boiler? _____
3. If the static pressure is more than 13" WC, is an external gas supply regulator installed? Yes No
4. What is the static gas supply pressure to the external supply regulators? _____
5. What is the make and model number of the external gas supply regulator? Make _____
Model _____
6. Are the external gas supply vent regulator lines installed per local code & manufacturer's requirement? Yes No
7. If this is a lock-up style external regulator, what is the size of the orifice? _____
8. The external gas supply vent regulator lines are: Individually run
 Manifolded together with other regulator vent lines
9. What is the BTU content of the gas? _____
10. What is the size of the gas supply header? _____
11. What is the length of gas pipe from the main meter? _____
12. Are there any other appliances connected to the gas supply line? Yes No
 - a. If Yes, please indicate the total BTU connected load: _____ MBH
13. Is the gas supply system installed in accordance with the AM Series Gas & Supply Application Guide, GF-146-G Yes No

Venting

The questions below are related to the information in the AM Series Venting Application Guide, GF-146-V

1. What is the total vent length run? _____
 - a. What is the total number of elbows in the ducting? 30° _____ 45° _____ 90° _____
 - b. Are all elbows spaced 5 feet apart and 2 feet from the starter piece on the first elbow? Yes No
2. Is the vent sealed with RTV? Yes No
3. Is the vent pitched back toward the boiler (1/4" per ft. length) per the AM Series Venting Guide? Yes No
4. Venting material used is (choose one): AL29-4C Polypropylene PVC cPVC
5. Please describe venting configuration (check all that apply):
 Individual Vent Sidewall Termination Atmosphere (Natural Draft) Roof Termination
 Damper/Fan Breeched/Common (Units Vented Together)
6. Does the layout (overall length, pressure drop, breeching calculations, vent pipe wall thickness, etc.) comply with GF-146-V? Yes No

Combustion Air

The questions below are related to the information in the AM Series Venting Application Guide, GF-146-V

1. Combustion air supplied through (check all that apply):
 Louvers to outside wall Horizontal ducting Direct or ducted combustion air
 Louvers to another room Vertical ducting Combustion air fan
2. What is the size of the ducting to individual units? _____
 - a. What is the size of the common ducting, if applicable? _____
 - b. What is the size of louvered opening? _____
3. Are there any draft inducers, combustion air fans or draft controllers on site? Yes No
 - a. If Yes, list all that apply: _____
 - b. Explain configuration: _____
4. Does the layout (overall length, pressure drop, breeching calculations, etc.) comply with GF-146-V? Yes No

Hydronic Installation

1. If there are multiple units, are the units piped "reverse-return"? Yes No
2. Are balancing valves or circuit setters installed? Yes No
3. Are motorized isolation valves installed? Yes No
4. What are the minimum/maximum design flow rates through the unit? Min: _____ GPM, Max: _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
5. Is the system (check all that apply):
 Water Source Heat Pump Primary/Secondary Pumping Other _____
 A Variable Flow System Used for Reheat
 Reverse Return Combination Control
6. What is the design system flow rate? _____
7. What is the design plant delta T? _____
8. Are strainers installed in both the primary and secondary loops? Yes No
9. What is the strainer mesh size? _____
10. What is the system pressure? _____
11. What is the primary loop GPM? _____
12. What is the secondary loop GPM? _____

Mode of Operation

Individual Unit Control (choose all that apply):

- | | |
|--|--|
| <input type="checkbox"/> Remote Set Point (Analog) | <input type="checkbox"/> Combination Boiler/Water Heater |
| <input type="checkbox"/> Remote Set Point (Network/MODBUS) | <input type="checkbox"/> ACS (see below) |
| <input type="checkbox"/> Direct Drive | <input type="checkbox"/> Other: _____ |
| <input type="checkbox"/> Indoor/Outdoor Reset | |
| <input type="checkbox"/> Constant Setpoint | |

If ACS is used, the mode of operation is in use (choose one):

- | | |
|---|--|
| <input type="checkbox"/> Constant Setpoint | <input type="checkbox"/> Combination Control Panel (CCP) |
| <input type="checkbox"/> Indoor/Outdoor Reset | <input type="checkbox"/> Network (MODBUS) |

If Network (MODBUS) is chosen above, the network type is in use (choose one):

- | | |
|------------------------------------|---------------------------------------|
| <input type="checkbox"/> Gateway | <input type="checkbox"/> Other: _____ |
| <input type="checkbox"/> ProtoNode | |

If Building Automation System (BAS) Protocol is in use (choose one):

- | | |
|--|--|
| <input type="checkbox"/> BACNet (choose one): | |
| <input type="checkbox"/> IP (ProtoNode Only) | <input type="checkbox"/> MS/TP |
| <input type="checkbox"/> PTP | <input type="checkbox"/> ARC156 (XPC Model Only) |
| <input type="checkbox"/> Johnson Controls - N2 | |
| <input type="checkbox"/> LonWorks | |

Summary

1. Are the boiler(s) installed in accordance with AERCO guidelines and industry best practices? Yes No
- a. If No, please describe the issues.
- _____
- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?
- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |
2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No
- a. If Yes, please describe the issues:
- _____
- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?
- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |
3. Are there any conflicts or physical restrictions that will prevent the boilers from receiving proper preventative maintenance in the future? Yes No
- a. If Yes, please describe the issues:
- _____
- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?
- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |
4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation:
- _____
- a. AERCO Application Engineering Sign Off (If Necessary): _____

ADDITIONAL NOTES:



AM SERIES WATER HEATER INSTALLATION FORM

Please complete **one (1) form for each SITE** containing AM Series **WATER HEATERS**. Return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Location

Installation Name: _____ SST Technician: _____
Street Address: _____ Company: _____
City, State, Zip: _____ Phone #: _____
AERCO Sales Rep: _____

Registered AM Series Water Heaters

	<input type="checkbox"/> 199	<input type="checkbox"/> 250	<input type="checkbox"/> 399	<input type="checkbox"/> 500	<input type="checkbox"/> 750	<input type="checkbox"/> 1000
Serial #s	_____	_____	_____	_____	_____	_____
(Add additional in Notes if needed)	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____

ASME Stamp: H HLW
WH Style: Standalone Skid Integrated

General Installation

- Is the relief valve piped to drain or within 12" of floor? Yes No
- Is the condensate disposal system installed in accordance with the instructions in the latest version of the AERCO O&M? Yes No
- Is there an electrical service switch at the unit? Yes No
- Is the unit's drain piped to the floor or a drain or within 12" of the floor? Yes No
- Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers? Yes No
- Does each unit have a strainer installed in the inlet to the water heater? Yes No
- What is the strainer mesh size? _____
- What is the system pressure? _____
- Have all electrical components been verified for proper grounding? Yes No
- Has all communication wire been properly shielded? Yes No
- Does condensate gravity drain? Yes No
- Is a condensate pump used? Yes No
- Is the system application: Potable Water Process Storage tank Other _____

Water Heater Gas Supply

The questions below are related to the information in the AM Series Gas Supply Application Guide, GF-146-G

1. Type of Gas Supply: Natural Gas Propane
2. What is the static gas supply pressure to the water heater? _____
3. If the static pressure is more than 13" WC, is an external gas supply regulator installed? Yes No
4. What is the static gas supply pressure to the external supply regulators? _____
5. What is the make and model number of the external gas supply regulator? Make _____
Model _____
6. Are the external gas supply vent regulator lines installed per local code & manufacturer's requirement? Yes No
7. If this is a lock-up style external regulator, what is the size of the orifice? _____
8. The external gas supply vent regulator lines are: Individually run
 Manifolded together with other regulator vent lines
9. What is the BTU content of the gas? _____
10. What is the size of the gas supply header? _____
11. What is the length of gas pipe from the main meter? _____
12. Are there any other appliances connected to the gas supply line? Yes No
 - a. If Yes, please indicate the total BTU connected load: _____ MBH
13. Is the gas supply system installed in accordance with the AM Series Gas & Supply Application Guide, GF-146-G Yes No

Venting

The questions below are related to the information in the AM Series Venting Application Guide, GF-146-V

1. What is the total vent length run? _____
 - a. What is the total number of elbows in the ducting? 30° _____ 45° _____ 90° _____
 - b. Are all elbows spaced 5 feet apart and 2 feet from the starter piece on the first elbow? Yes No
2. Is the vent sealed with RTV? Yes No
3. Is the vent pitched back toward the boiler (1/4" per ft. length) per the AM Series Venting Guide? Yes No
4. Venting material used is (choose one): AL29-4C Polypropylene PVC cPVC
5. Please describe venting configuration (check all that apply):
 Individual Vent Sidewall Termination Atmosphere (Natural Draft) Roof Termination
 Damper/Fan Breeched/Common (Units Vented Together)
6. Does the layout (overall length, pressure drop, breeching calculations, etc.) comply with GF-146-V? Yes No

Combustion Air

The questions below are related to the information in the AM Series Venting Application Guide, GF-146-V

1. Combustion air supplied through (check all that apply):
 - Louvers to outside wall
 - Horizontal ducting
 - Direct or ducted combustion air
 - Louvers to another room
 - Vertical ducting
 - Combustion air fan
2. What is the size of the ducting to individual units? _____
 - a. What is the size of the common ducting, if applicable? _____
 - b. What is the size of louvered opening? _____
3. Are there any draft inducers, combustion air fans or draft controllers on site? Yes No
 - a. If Yes, list all that apply: _____
 - b. Explain configuration: _____
4. Does the layout (overall length, pressure drop, breeching calculations, vent pipe wall thickness, etc.) comply with GF-146-V? Yes No

AM Series Water Heater Installation

1. What is the storage tank's capacity? _____ Gal.
2. Are isolation valves installed in the **inlet** piping? Yes No
3. Are isolation valves installed in the **outlet** piping? Yes No
4. Are check valves installed in the cold water inlet? Yes No
5. Are check valves installed in the recirculation line? Yes No
6. Building recirculation is piped to: Inlet Side of Heater Tank None
7. Record distance of recirculation connections (ft) _____ & cold water feed (ft) _____ through bank of unit(s)
8. Are motorized isolation valves installed (external to the units)? Yes No
9. What are the maximum/minimum design flow rates through the unit? Max: _____ GPM, Min: _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
10. What is the design system flow rate? _____
11. What is the design plant delta T? _____
12. What is the manufacturer and model number of the anti-scald mixing valve?

Mode of Operation

Individual Unit Control (choose one):

- Remote Set Point (0 to 10 Volt Input)
 - Remote Set Point (Network/MODBUS)
 - Indoor/Outdoor Reset
 - Constant Set Point
 - Space heating and Domestic Hot Water (DHW)
 - Cascade Sequencer (specify manufacturer)
- _____

Water Quality

AERCO recommends that a sample of the unit's input water supply be tested to determine if it will have an adverse effect on the unit. Testing can be via a standard water quality test kit, widely available at retail hardware and home improvement stores. The following questions can be answered by such test kits.

1. What is the pH of the water? _____ (a pH between 7.5 to 9.5 is recommended)
2. What is the hardness of the water? _____ Grains per Gallon (5-20 is recommended)
3. What is the TDS (Total Dissolved Solids) of the water? _____ PPM (less than 200 is required)
4. Is there a water softening or treatment system installed? Yes No
 - a. If yes, what type?
 Salt No Salt Chemical Injection Other _____

Summary

1. Are the water heater(s) installed in accordance with AERCO guidelines and industry best practices? Yes No

a. If No, please describe the issues:

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No

a. If Yes, please describe the issues:

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

3. Are there any conflicts or physical restrictions that will prevent the water heaters from receiving proper preventative maintenance in the future? Yes No

a. If Yes, please describe the issues:

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation:

a. AERCO Application Engineering Sign Off (If Necessary):

ADDITIONAL NOTES:



BENCHMARK BOILER INSTALLATION FORM

Please complete **one (1) form for each site** and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Location

Installation Name: _____ SST Technician: _____
 Street Address: _____ Company: _____
 City, State, Zip: _____ Phone #: _____
 AERCO Sales Rep: _____

Equipment Classification

Unit Type: BMK750 BMK1000 BMK1500 BMK2000 BMK2500 BMK3000 BMK6000

Unit Serial _____
 Number(s) _____

(Add additional in Notes if needed)

General Installation

1. Is the condensate disposal system adequately sized and does it drain properly? Yes No
2. Is the condensate disposal system installed in accordance with the instructions in the latest version of the AERCO O&M? Yes No
3. Is the relief valve piped to drain or within 12" of floor? Yes No
4. Is there an electrical service switch at or near the unit? Yes No
5. Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers? Yes No
6. Is there an adequately sized condensate neutralizer kit installed? Yes No
7. Have all electrical components been verified for proper grounding? Yes No
8. Has all communication wire been properly shielded? Yes No
9. Are all units installed in accordance with the clearances defined in the Innovation O&M? Yes No
 - a. If not, why not? _____

Gas Supply

The questions below are related to the information in the Benchmark Gas Supply Design Guide, GF-2030

1. Type of Gas Supply Natural Gas (NG) Propane (LP) Dual Fuel (DF)
2. Are external gas supply regulators installed in accordance with the AERCO O&M requirements?
Natural Gas: Yes No
Propane: Yes No
 - a. If no, please confirm gas pressure Natural Gas: _____ Propane: _____
3. What is the make and model number of the external gas supply regulators?
Natural Gas: Make: _____ Model: _____
Propane: Make: _____ Model: _____
4. What is the static gas supply pressure to the external supply regulator? NG: _____ LP: _____
5. Were the external gas supply regulators supplied by AERCO? Yes No
 - a. If No, please attach regulator specification sheet and return to AERCO with this form.
6. Are the external gas supply vent regulator lines installed per local code & manufacturer's requirement? Yes No
7. What is the size & length of the gas supply header? Natural Gas: _____ Propane: _____
8. Are there any other appliances connected to the gas supply line? Yes No
 - a. If Yes, please indicate the total BTU connected load: _____ MBH
9. Is the gas supply system installed in accordance with the AERCO BMK Gas Components & Supply Design Guide GF-2030? Yes No

Venting

The questions below are related to the information in the Benchmark Venting and Combustion Air Guide, GF-2050

1. What is the total vent length run? _____
 - a. What is the total number of elbows in the ducting? 30° _____ 45° _____ 90° _____
 - b. Are all elbows spaced 5 feet apart and 2 feet from the starter piece on the first elbow? Yes No
2. Is the vent pitched back toward the boiler (1/4" per ft. length) per the AERCO Venting Guide? Yes No
3. Venting material used is (choose one): AL29-4C Polypropylene PVC CPVC
4. Venting manufacturer is: _____
5. Please describe venting configuration (check all that apply):
 Individual Vent Sidewall Termination Roof Termination Damper/Fan
 Breeched/Common (Units Vented Together)
6. Does the layout (overall length, pressure drop, breeching calculations, vent pipe wall thickness, etc.) comply with GF-2050? Yes No

Combustion Air

The questions below are related to the information in the Benchmark Venting and Combustion Air Guide, GF-2050

1. Combustion air supplied through (check all that apply):
 Louvers to outside wall Horizontal ducting Direct or ducted combustion air
 Louvers to another room Vertical ducting Combustion air fan
2. What is the size of the ducting to individual units? _____
 - a. What is the size of the common ducting, if applicable? _____
 - b. What is the size of louvered opening? _____
3. Are there any draft inducers, combustion air fans or draft controllers on site? Yes No
 - a. If Yes, list all that apply: _____
 - b. Explain configuration: _____
4. Does the layout (overall length, pressure drop, breeching calculations, etc.) comply with GF-2050? Yes No

Hydronic Installation

1. If there are multiple units, are the units piped "reverse-return"? Yes No
2. Are balancing valves or circuit setters installed? Yes No
3. Are motorized isolation valves installed? Yes No
4. What are the maximum/minimum design flow rates through the unit? Max _____ GPM, Min _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
5. Is the **remote interlock** connection on the C-More utilized? Yes No
 - a. Please list all devices connected to the remote interlock: _____
6. Is the **delayed interlock** utilized & receiving external power: Yes No
 - a. Please list all devices connected to the remote interlock: _____
7. Is the system (check all that apply):

<input type="checkbox"/> Water Source Heat Pump	<input type="checkbox"/> Primary/Secondary Pumping	<input type="checkbox"/> Other (Please specify)
<input type="checkbox"/> A Variable Flow System	<input type="checkbox"/> Used for Reheat	_____
<input type="checkbox"/> Reverse Return	<input type="checkbox"/> Combination Control	
8. What is the design system flow rate? _____ GPM
9. What is the design plant delta T? _____ °F

Mode of Operation

Individual Unit Control (choose one):

- | | |
|--|--|
| <input type="checkbox"/> Remote Set Point (Analog) | <input type="checkbox"/> Combination Boiler/Water Heater |
| <input type="checkbox"/> Remote Set Point (Network/MODBUS) | <input type="checkbox"/> ACS (see below) |
| <input type="checkbox"/> Direct Drive | <input type="checkbox"/> BMS (see below) |
| <input type="checkbox"/> Indoor/Outdoor Reset | <input type="checkbox"/> BMS II (see below) |
| <input type="checkbox"/> Constant Setpoint | <input type="checkbox"/> BST (see below) |

If BST, ACS, BMS or BMS II is used, the mode of operation is (choose one):

- | | |
|---|--|
| <input type="checkbox"/> Constant Setpoint | <input type="checkbox"/> Combination Control Panel (CCP) |
| <input type="checkbox"/> Indoor/Outdoor Reset | <input type="checkbox"/> Network (MODBUS) |

If Network (MODBUS) is chosen above, the network type is (choose one):

- | | |
|------------------------------------|--|
| <input type="checkbox"/> Gateway | <input type="checkbox"/> Other: (Please specify) |
| <input type="checkbox"/> ProtoNode | _____ |

If Building Automation System (BAS) Protocol is in use (choose one):

- | | |
|--|--|
| <input type="checkbox"/> BACNet (choose one): | |
| <input type="checkbox"/> IP (ProtoNode Only) | <input type="checkbox"/> MS/TP |
| <input type="checkbox"/> PTP | <input type="checkbox"/> ARC156 (XPC Model Only) |
| <input type="checkbox"/> Johnson Controls - N2 | |
| <input type="checkbox"/> LonWorks | |

Summary

1. Is the boiler plant installed in accordance with AERCO guidelines and industry best practices? Yes No
a. If No, please describe the issues.

- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No
a. If Yes, please describe the issues.

- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

3. Are there any conflicts or physical restrictions that will prevent the boiler plant from receiving proper preventative maintenance in the future? Yes No
a. If Yes, please describe the issues.

- b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation if necessary.

a. AERCO Application Engineering Sign Off (If Necessary): _____

ADDITIONAL NOTES:



INDIRECT FIRED EQUIPMENT INSTALLATION FORM

Please complete **ONE (1) form for each SITE** at which Indirect Fired units are installed and return it to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Unit & Location

Installation Name: _____ SST Technician: _____
 Street Address: _____ Company: _____
 City, State, Zip: _____ Phone #: _____
 AERCO Sales Rep: _____

Equipment Classification

Choose the unit type and enter the serial number for each unit. Add additional in ADDITIONAL NOTES if needed.

- Double Wall B+II WaterWizard
Water Heater

_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

General Installation

1. Does the installation meet AERCO recommended clearances? Yes No
2. Does condensate gravity drain? Yes No
3. Is there any lift in the condensate piping? Yes No
4. Does condensate drain to a receiver? Yes No
5. Is the relief valve piped to drain or within 12" of floor? Yes No
6. Is the unit's drain piped to the floor or a drain? Yes No
7. Is there a drip leg installed in the steam service piping prior to AERCO control valve? Yes No
8. Is there a Y-line steam strainer before the control valve? Yes No
9. If yes, what is the strainer mesh size? _____
10. Is a recirculation system used to maintain system water temperature? Yes No
11. If yes, what is the recirculation pump capacity in GPM? _____ GPM
12. Is heat trace used to maintain system water temperatures? Yes No
13. What is the outlet water temperature set point? _____ °F
14. What is the high limit temperature switch setting? _____ °F
15. For a multiple unit installation, does the system utilize one or more of the following balancing methods?

Reverse return piping	<input type="checkbox"/> Yes	<input type="checkbox"/> No
Balancing valves	<input type="checkbox"/> Yes	<input type="checkbox"/> No

For Heaters Using a Storage Tank

1. Storage tank is: Stratified Accumulator
2. Does tank have? Baffle Dispersion Tube
3. What is the storage tank's volume? _____ Gallons
4. If using an accumulator, is an F&T trap installed on the heaters Yes No
5. What is the heater outlet temperature? _____ °F
6. Position of aquastat: Upper 1/3 Middle 1/3 Lower 1/3 No aquastat
7. What is the aquastat temperature setting? _____ °F
8. Does the aquastat control the pump between the tank and heater? Yes No
9. Is a throttling valve installed between the pump and heater? Yes No
10. Is there a bypass loop around the pump? Yes No
11. What is the capacity of pump between the tank and heater? _____ GPM

Water Heater Installation

1. Are isolation valves installed in the inlet piping? Yes No
2. Are isolation valves installed in the outlet piping? Yes No
3. Is a hose bib installed in the outlet piping? Yes No
4. Are check valves installed in the cold water inlet? Yes No
5. Are check valves installed in the recirculation line? Yes No
6. Building recirculation is piped to: Inlet Side of Heater None
7. Record distance of building connections (ft) _____ & cold water feed (ft) _____ to the bank of unit(s)
8. What are the maximum/minimum design flow rates through the unit? Max _____ GPM, Min _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
9. What is the design system flow rate? _____ GPM
10. What is the design plant delta T? _____ °F

Valve Information

1. Inlet steam pressure to valve?
2. Has the water flow been balanced between the units? Yes No
3. Type of valve: Pneumatic Self-Contained Electric
 AERCO Other _____
(please specify model/manufacture)

Mode of Operation

If Network (MODBUS), the network type is (choose one):

Gateway

Other: _____

ProtoNode

If Building Automation System (BAS) Protocol is in use (choose one):

BACNet (choose one):

IP (ProtoNode Only)

MS/TP

PTP

ARC156 (XPC Model Only)

Johnson Controls - N2

LonWorks

Summary

1. Are all units installed in accordance with AERCO guidelines and industry best practices? Yes No
a. If No, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No
a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

3. Are there any conflicts or physical restrictions that will prevent the boiler plant from receiving proper preventative maintenance in the future? Yes No
a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation if necessary.

a. AERCO Application Engineering Sign Off _____

ADDITIONAL NOTES:



MODULEX BOILER INSTALLATION FORM

Please complete **ONE (1) form for each SITE** and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Location

Installation Name: _____ SST Technician: _____

Street Address: _____ Company: _____

City, State, Zip: _____ Phone #: _____

AERCO Sales Rep: _____

Registered Equipment Serial Numbers

MLX EXT 321 MLX EXT 481 MLX EXT 641 MLX EXT802 MLX EXT 962 MLX EXT 1123

Serial #s	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____

MLX EXT 1530 MLX EXT 1912 MLX EXT 2295 MLX EXT 2677 MLX EXT 3060

Serial #s	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____

MLX 303 MLX 454 MLX 606 MLX 757 MLX 909 MLX 1060

Serial #s	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____
	_____	_____	_____	_____	_____	_____

Add serial numbers of additional units in NOTES if necessary

Venting

The questions below are related to the information in the Modulex Venting Application Guide, GF-136-V

1. What is the total vent length run? _____
 - a. What is the total number of elbows in the ducting? 30° _____ 45° _____ 90° _____
 - b. Are all elbows spaced 5 feet apart and 2 feet from the starter piece on the first elbow? Yes No
2. Is the vent sealed with RTV? Yes No
3. Is the vent pitched back toward the boiler (1/4" per ft. length) per the Modulex Venting Guide? Yes No
4. Venting material used is (choose one): AL29-4C Polypropylene PVC CPVC
5. Venting manufacturer is: _____
6. Please describe venting configuration (check all that apply):
 Individual Vent Sidewall Termination Atmosphere (Natural Draft) Roof Termination
 Damper/Fan Breeched/Common (Units Vented Together)
7. Does the layout (overall length, pressure drop, breeching calculations, vent pipe wall thickness, etc.) comply with GF-136-V? Yes No

Combustion Air

The questions below are related to the information in the Modulex Venting Application Guide, GF-136-V

1. Combustion air supplied through (check all that apply):
 Louvers to outside wall Horizontal ducting Direct or ducted combustion air
 Louvers to another room Vertical ducting Combustion air fan
2. What is the size of the ducting to individual units? _____
 - a. What is the size of the common ducting, if applicable? _____
 - b. What is the size of louvered opening? _____
3. Are there any draft inducers, combustion air fans or draft controllers on site? Yes No
 - a. If Yes, list all that apply: _____
 - b. Explain configuration: _____
4. Does the layout (overall length, pressure drop, breeching calculations, etc.) comply with GF-136-V? Yes No

Hydronic Installation

1. If there are multiple units, are the units piped "reverse-return"? Yes No
2. Are balancing valves or circuit setters installed? Yes No
3. Are motorized isolation valves installed? Yes No
4. What are the minimum/maximum design flow rates through the unit? Min: _____ GPM, Max: _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
5. The system is (check all that apply):
 - Water Source Heat Pump Primary/Secondary Pumping Other (please specify) _____
 - A Variable Flow System Used for Reheat _____
 - Reverse Return Combination Control _____
6. What is the design system flow rate? _____
7. What is the design plant delta T? _____
8. Are strainers installed in both the primary and secondary loops? Yes No
9. What is the strainer mesh size? _____
10. What is the system pressure? _____
11. What is the primary loop GPM? _____
12. What is the secondary loop GPM? _____

Mode of Operation

Individual Unit Control (choose one):

- | | |
|--|--|
| <input type="checkbox"/> Remote Set Point (Analog) | <input type="checkbox"/> Combination Boiler/Water Heater |
| <input type="checkbox"/> Remote Set Point (Network/MODBUS) | <input type="checkbox"/> ACS (see below) |
| <input type="checkbox"/> Direct Drive | <input type="checkbox"/> BMS (see below) |
| <input type="checkbox"/> Indoor/Outdoor Reset | <input type="checkbox"/> BMS II (see below) |
| <input type="checkbox"/> Constant Setpoint | <input type="checkbox"/> Other |

If ACS, BMS or BMS II is used, the mode of operation is in use (choose one):

- | | |
|---|--|
| <input type="checkbox"/> Constant Setpoint | <input type="checkbox"/> Combination Control Panel (CCP) |
| <input type="checkbox"/> Indoor/Outdoor Reset | <input type="checkbox"/> Network (MODBUS) |

If Network (MODBUS) is chosen above, the network type is in use (choose one):

- | | |
|------------------------------------|---------------------------------------|
| <input type="checkbox"/> Gateway | <input type="checkbox"/> Other: _____ |
| <input type="checkbox"/> ProtoNode | |

If Building Automation System (BAS) Protocol is in use (choose one):

- | | |
|--|--|
| <input type="checkbox"/> BACNet (choose one): | |
| <input type="checkbox"/> IP (ProtoNode Only) | <input type="checkbox"/> MS/TP |
| <input type="checkbox"/> PTP | <input type="checkbox"/> ARC156 (XPC Model Only) |
| <input type="checkbox"/> Johnson Controls - N2 | |
| <input type="checkbox"/> LonWorks | |

ADDITIONAL NOTES:

Summary

1. Is the boiler plant installed in accordance with AERCO guidelines and industry best practices? Yes No
a. If No, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No
a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

3. Are there any conflicts or physical restrictions that will prevent the boiler plant from receiving proper preventative maintenance in the future? Yes No
a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation if necessary.

a. AERCO Application Engineering Sign Off _____



RECON WATER HEATER INSTALLATION FORM

Please complete **ONE (1) form for each SITE** and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Site Location

Installation Name: _____ SST Technician: _____
 Street Address: _____ Company: _____
 City, State, Zip: _____ Phone #: _____
 AERCO Sales Rep: _____

Equipment Classification

Unit Type:	RECON 500	RECON 1000
Unit Serial Number(s)	_____	_____
	_____	_____
	_____	_____
(Add additional in	_____	_____
Notes if needed)	_____	_____

General Installation

- Is the condensate disposal system adequately sized and does it drain properly? Yes No
- Is the condensate disposal system installed in accordance with the instructions in the latest version of the RECON O&M? Yes No
- Is the relief valve piped to drain or within 12" of floor? Yes No
- Is there an electrical service switch at or near the unit? Yes No
- Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers? Yes No
- Is there an adequately sized condensate neutralizer kit installed? Yes No
- Have all electrical components been verified for proper grounding? Yes No
- Has all communication wire been properly shielded? Yes No
- Does each unit have a strainer installed in inlet to the water heater? Yes No
- What is the strainer mesh size? _____
- What is the system pressure? _____ PSI
- The system application is:

Potable Water Process Storage tank Other _____
- Are all units installed in accordance with the clearances defined in the RECON O&M? Yes No
 - If not, why not? _____

Gas Supply

The questions below are related to the information in the Innovation-Recon Gas Supply Design Guide, GF-5030

1. Type of Gas Supply Natural Gas (NG) Propane (LP) Dual Fuel (DF)
2. What is the dynamic gas supply pressure to the water heater under load? NG _____ LP _____
3. If the static pressure is more than 14" WC, is an external gas supply regulator installed per unit?
Natural Gas: Yes No
Propane: Yes No
4. What is the make and model number of the external gas supply regulators?
Natural Gas: Make: _____ Model: _____
Propane: Make: _____ Model: _____
5. What is the static gas supply pressure to the external supply regulator? NG: _____ LP: _____
6. Were the external gas supply regulators supplied by AERCO? Yes No
a. If No, please attach regulator specification sheet to this form and return both to AERCO.
7. Are the external gas supply vent regulator lines installed per local code & manufacturer's requirement? Yes No
8. What is the size & length of the gas supply header? Natural Gas: _____ Propane: _____
9. Are there any other appliances connected to the gas supply line? Yes No
a. If Yes, please indicate the total BTU connected load: _____ MBH
10. Is the gas supply system installed in accordance with the Innovation-Recon Gas Components & Supply Design Guide GF-5030? Yes No

Venting

The questions below are related to the information in the Innovation-Recon Venting and Combustion Air Guide, GF-5050

1. What is the total vent length run? _____
a. What is the total number of elbows in the ducting? 30° _____ 45° _____ 90° _____
b. Are all elbows spaced 5 feet apart and 2 feet from the starter piece on the first elbow? Yes No
2. Is the vent pitched back toward the boiler (1/4" per ft. length) per the AERCO Venting Guide? Yes No
3. Venting material used is (choose one): AL29-4C Polypropylene PVC CPVC
4. Venting manufacturer is: _____
5. Please describe venting configuration (check all that apply):
 Individual Vent Sidewall Termination Roof Termination Damper/Fan
 Breeched/Common (Units Vented Together)
6. Does the layout (overall length, pressure drop, breeching calculations, vent pipe wall thickness, etc.) comply with GF-5050? Yes No

Combustion Air

The questions below are related to the information in the Innovation-Recon Venting and Combustion Air Guide, GF-5050

1. Combustion air supplied through (check all that apply):
 Louvers to outside wall vent Horizontal ducting Direct or ducted combustion air
 Louvers to another room Vertical ducting Combustion air fan
2. What is the size of the ducting to individual units? _____
a. What is the size of the common ducting, if applicable? _____
3. Are there any draft inducers, combustion air fans or draft controllers on site? Yes No
a. If Yes, list all that apply: _____
b. Explain configuration: _____
4. Does the layout (overall length, pressure drop, breeching calculations, etc.) comply with GF-5050? Yes No

RECON Water Heater Installation

1. Are isolation valves installed in the inlet piping? Yes No
2. Are isolation valves installed in the outlet piping? Yes No
3. Is a hose bib installed in the outlet piping? Yes No
4. Are check valves installed in the cold water inlet? Yes No
5. Are check valves installed in the recirculation line? Yes No
6. Building recirculation is piped to: Inlet Side of Heater None
7. Record distance of building connections (ft) _____ & cold water feed (ft) _____ to the bank of unit(s)
8. Are motorized isolation valves installed? Yes No
9. What are the maximum/minimum design flow rates through the unit? Max _____ GPM, Min _____ GPM
a. Were the maximum & minimum flow rates verified? Yes No
10. Is the remote interlock utilized? Yes No
a. Please list all devices connected to the remote interlock: _____
11. Is the delayed interlock utilized? Yes No
a. Please list all devices connected to the delayed interlock: _____
12. What is the design system flow rate? _____ GPM
13. What is the design plant delta T? _____ °F

Domestic Water Heating Mode

1. Does the System use a Storage Tank? Yes No
a. What is the size of the Storage Tank? _____ Gallons
2. Storage tank position is: Vertical Horizontal
3. Position of aquastat: Upper 1/3 Middle 1/3 Lower 1/3 No aquastat
4. What is the aquastat temperature setting? _____ °F
5. If using a sensor, what is the Domestic Hot Water setpoint? _____ °F

Mode of Operation

Individual Unit Control (choose one):

- Remote Set Point (0 to 10V Input) Domestic Hot Water (DHW) Water Heater Management (WHM)

If Network (MODBUS), the network type is (choose one):

- Gateway Other: _____
 ProtoNode

If Building Automation System (BAS) Protocol is in use (choose one):

- BACNet (choose one):
 IP (ProtoNode Only) MS/TP
 PTP ARC156 (XPC Model Only)
- Johnson Controls - N2
 LonWorks

Water Quality

AERCO recommends that a sample of the unit's input water supply be tested to determine if it will have an adverse effect on the unit. Testing can be via a standard water quality test kit, widely available at retail hardware and home improvement stores. The following questions can be answered by such test kits.

1. What is the pH of the water? _____ (a pH between 6.5 to 9.5 is recommended)
2. What is the hardness of the water? _____ Grains per Gallon (1-10 is recommended)
or mg/l (5-75 is recommended)
3. What is the TDS (Total Dissolved Solids) of the water? _____ PPM (less than 350 is recommended)
4. Is there a water softening or treatment system installed? Yes No
 - a. If yes, what type?
 Salt No Salt Chemical Injection Other _____

Summary

1. Are the water heater(s) installed in accordance with AERCO guidelines and industry best practices? Yes No

a. If No, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No

a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

3. Are there any conflicts or physical restrictions that will prevent the water heaters from receiving proper preventative maintenance in the future? Yes No

a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted. (Check all that apply)

- | | |
|---|--|
| <input type="checkbox"/> AERCO Applications Engineer: _____ | <input type="checkbox"/> General Contractor: _____ |
| <input type="checkbox"/> Mechanical Contractor: _____ | <input type="checkbox"/> Building Owner: _____ |
| <input type="checkbox"/> Design Engineer: _____ | <input type="checkbox"/> Plumber: _____ |
| <input type="checkbox"/> Controls Engineer: _____ | <input type="checkbox"/> Electrician: _____ |

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation.
-

a. AERCO Application Engineering Sign Off (If Necessary):

NOTES:



SMARTPLATE INDIRECT FIRED WATER HEATER INSTALLATION FORM

Please complete **ONE (1) form for each SITE** at the site and return to AERCO for warranty validation within 30 days of start-up. After completion, e-mail this form to: **STARTUP@AERCO.COM**.

Completed By: _____ Date: _____

Site Location

Installation Name: _____ SST Technician: _____

Street Address: _____ Company: _____

City, State, Zip: _____ Phone #: _____

AERCO Sales Rep: _____

Equipment Classification

SmartPlate Single-Wall Heaters

Unit Type: SP23 SP33 SP45 SP69 SP150

Unit Serial Number(s)	<input type="checkbox"/> SP23	<input type="checkbox"/> SP33	<input type="checkbox"/> SP45	<input type="checkbox"/> SP69	<input type="checkbox"/> SP150
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

SmartPlate Double-Wall Heaters

Unit Type: SPDW23 SPDW32 SPDW42 SPDW61 SPDW113

Unit Serial Number(s)	<input type="checkbox"/> SPDW23	<input type="checkbox"/> SPDW32	<input type="checkbox"/> SPDW42	<input type="checkbox"/> SPDW61	<input type="checkbox"/> SPDW113
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____

Add additional units in ADDITIONAL NOTES if needed

General Installation

1. Is the condensate disposal system adequately sized and does it drain properly? Yes No
2. Is the condensate disposal system installed in accordance with the instructions in the latest version of the SmartPlate O&M? Yes No
3. Is the relief valve piped to drain or within 12" of floor? Yes No
4. Is there an electrical service switch at or near the unit? Yes No
5. Does any electrical conduit, ductwork or piping impede the serviceability of the unit or the ability to remove the sheet metal covers? Yes No
6. Is there an adequately sized condensate neutralizer kit installed? Yes No
7. Have all electrical components been verified for proper grounding? Yes No
8. Has all communication wire been properly shielded? Yes No
9. Does each unit have a strainer installed in inlet to the water heater? Yes No
10. What is the strainer mesh size? _____
11. What is the system pressure? _____ PSI
12. The system application is:
 Potable Water Process Storage tank Other _____
13. Are all units installed in accordance with the clearances defined in the SmartPlate O&M? Yes No
 - a. If not, why not? _____

Water Heater Installation

1. Are isolation valves installed in the inlet piping? Yes No
2. Are isolation valves installed in the outlet piping? Yes No
3. Is a hose bib installed in the outlet piping? Yes No
4. Are check valves installed in the cold water inlet? Yes No
5. Are check valves installed in the recirculation line? Yes No
6. Building recirculation is piped to: Inlet Side of Heater None
7. Record distance of building connections (ft) _____ & cold water feed (ft) _____ to the bank of unit(s)
8. What are the maximum/minimum design flow rates through the unit? Max _____ GPM, Min _____ GPM
 - a. Were the maximum & minimum flow rates verified? Yes No
9. What is the design system flow rate? _____ GPM
10. What is the design plant delta T? _____ °F
11. Is there a buffer tank used with the SmartPlate Heater? Yes No
 - a. If Yes, Is buffer tank supplied by AERCO? Yes No
 - b. Number of buffer tank ports: 2 ports 4 ports
 - c. Buffer tank volume: _____ Gallons
12. What is the setpoint? _____
13. What is the high limit set to? _____
14. What boiler water temp is being supplied? _____
15. What is the boiler water pressure? _____
16. Is the boiler water control valve installed in 2-way or 3-way mode? 2-Way 3-Way
17. Does the SmartPlate have a dedicated boiler pump? Yes No
18. What is the flow rate of the pump? _____ GPM
19. Has the flow been verified? Yes No

For SmartPlate Heaters Using a Storage Tank

1. Domestic Storage tank is: Stratified Accumulator
2. Does tank have? Baffle Dispersion Tube
3. What is the storage tank's volume? _____ Gallons
4. What is the heater outlet temperature? _____ °F
5. Position of aquastat: Upper 1/3 Middle 1/3 Lower 1/3 No aquastat
6. What is the aquastat temperature setting? _____ °F
7. Does the aquastat control the pump between the tank and heater? Yes No
8. Is a throttling valve installed between the pump and heater? Yes No
9. Is there a bypass loop around the pump? Yes No
10. What is the capacity of pump between the tank and heater? _____ GPM

Mode of Operation

If Network (MODBUS), the network type is (choose one):

Gateway

Other: _____

ProtoNode

If Building Automation System (BAS) Protocol is in use (choose one):

BACNet (choose one):

IP (ProtoNode Only)

MS/TP

PTP

ARC156 (XPC Model Only)

Johnson Controls - N2

LonWorks

Water Quality

AERCO recommends that a sample of the unit's input water supply be tested to determine if it will have an adverse effect on the unit. Testing can be via a standard water quality test kit, widely available at retail hardware and home improvement stores. The following questions can be answered by such test kits.

1. What is the pH of the water? _____ (a pH between 6.5 to 9.5 is recommended)
2. What is the hardness of the water? _____ Grains per Gallon (1-10 is recommended)
3. What is the TDS (Total Dissolved Solids) of the water? _____ PPM (less than 350 is recommended)
4. Is there a water softening or treatment system installed? Yes No
 - a. If yes, what type?
 Salt No Salt Chemical Injection Other _____

Summary

1. Are the water heater(s) installed in accordance with AERCO guidelines and industry best practices? Yes No

a. If No, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

2. Is there any conflict between the Installation & the Engineer's Specification or Design Plans? Yes No

a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

3. Are there any conflicts or physical restrictions that will prevent the water heaters from receiving proper preventative maintenance in the future? Yes No

a. If Yes, please describe the issues.

b. Who has been contacted? Please provide name & number for each person contacted (check all that apply)?

<input type="checkbox"/> AERCO Applications Engineer: _____	<input type="checkbox"/> General Contractor: _____
<input type="checkbox"/> Mechanical Contractor: _____	<input type="checkbox"/> Building Owner: _____
<input type="checkbox"/> Design Engineer: _____	<input type="checkbox"/> Plumber: _____
<input type="checkbox"/> Controls Engineer: _____	<input type="checkbox"/> Electrician: _____

4. Please outline any exceptions that have been granted by AERCO Applications Engineering for this installation.

a. AERCO Application Engineering Sign Off (If Necessary):

ADDITIONAL NOTES: